




# SOILS LOG AND PERCOLATION TEST



LEGAL DESCRIPTION: GREENBROOK, BLOCK 4, LOT 7  
 PERFORMED FOR: MARSHALL PRATT  
 DATE: 9/15/20 PROJECT No.: \_\_\_\_\_  
 PARCEL ID#: 017-431-10 TECHNICIAN: L. TIDWELL

Professional Engineers Stamp:

## TEST HOLE 1



PT (PEAT)

GC (GRAVELLY CLAY)

SLOPE

SITE PLAN

WAS GROUND WATER ENCOUNTERED? YES  
 IF YES @ WHAT DEPTH? 6'  
 DEPTH TO WATER AFTER MONITORING: 1'  
 DATE OF MONITORING: 9/22/20

FOTOS

DATE	READING	GROSS TIME (MINUTES)	NET TIME (MINUTES)	DEPTH TO WATER (INCHES)	NET DROP (INCHES)
9/15/20					
	1	1:46	10	3 $\frac{0}{16}$ / 8 $\frac{4}{16}$	5 $\frac{4}{16}$
	2	1:57	10	3 $\frac{0}{16}$ / 7 $\frac{0}{16}$	4 $\frac{0}{16}$
	3	2:07	10	3 $\frac{0}{16}$ / 6 $\frac{8}{16}$	3 $\frac{8}{16}$
	4	2:18	10	3 $\frac{0}{16}$ / 6 $\frac{5}{16}$	3 $\frac{5}{16}$
	5	2:29	10	3 $\frac{0}{16}$ / 6 $\frac{5}{16}$	3 $\frac{5}{16}$
	6	2:40	10	3 $\frac{0}{16}$ / 6 $\frac{5}{16}$	3 $\frac{5}{16}$

PERCOLATION RATE: 3.0 (MIN/INCH) PERC. HOLE DIA. 6" (INCHES)  
 TEST RUN BETWEEN: 0 FT. and 1 FT.

COMMENTS: \_\_\_\_\_