NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310
within 30 days from the date of well completion.

RECEIVED
MAR 20 1979
WATER RESOURCES DEPT.
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Jose
5399

State Well No. 37s/7w-8dd
State Permit No.

(1) OWNER:
Name Rick Lowry
Address P.O. Box 922
Merlin, OR 97532

(2) TYPE OF WORK (check):
New Well XX Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary XX Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic XX Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded XX
6" Diam. from 0 ft. to 51 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes XX No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes XX No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes XX No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
" " "
Air test 1 gal./min. with 134 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 52 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement Grout
Well sealed from land surface to 22 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 6 sacks
How was cement grout placed?
Grout pump and drop pipe.

Was a drive shoe used? XX Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes XX No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes XX No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Josephine Driller's well number 616
SE ¼ SE ¼ Section 8 T. 37 R. 7W W.M.
Bearing and distance from section or subdivision corner
Tax Lot 2301

(11) WATER LEVEL: Completed well.
Depth at which water was first found 58 ft.
Static level 36 ft. below land surface. Date 3/8/79
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 200 ft. Depth of completed well 200 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Clay, brown & Gravel	0	12	
Clay, brown impervious	12	22	
Shale, brown	22	40	
Shale, black fractured	40	47	
Shale, black	47	58	
Shale, black w/fractures	58	200	36

Work started 3/7 1979 Completed 3/8 1979
Date well drilling machine moved off of well 3/8 1979

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Robert Christianson Date 3/13/79, 19
(Drilling Machine Operator)
Drilling Machine Operator's License No. 809

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name McClanahan Well Drilling
(Person, firm or corporation) (Type or print)
Address 141 NE Beacon Drive Grants Pass, OR
[Signed] Ken McClanahan
(Water Well Contractor)
Contractor's License No. 727 Date 3/14, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119