STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

JOSE 59955

11/28/2016

WELL I.D. LABEL# L 124473
START CARD # 1033022
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name JOEL Last Name IVEY
Company
Address 75 N MAIN ST. #82
City WILLITS State CA Zip 95490

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:						○	○	☐	☐

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 60.00 ft.

BORE HOLE

Dia	From	To
10	0	18
6	18	60

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	18	13	S
		Calculated	8.22	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other DRY POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	☒	2	38	.250	●	○	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☒ Outside ☐ Other Location of shoe(s) 38
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
12		38	1

Temperature 55 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 240 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JOSEPHINE Twp 38.00 S N/S Range 7.00 W E/W WM
Sec 30 SW 1/4 of the NE 1/4 Tax Lot 400
Tax Map Number Lot
Lat ° ' " or 42.23796000 DMS or DD
Long ° ' " or -123.56804000 DMS or DD
◉ Street address of well ○ Nearest address
302 THREE MILL RD. SELMA, OR

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	11/21/2016		☐	0

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 53.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
11/21/2016	53	55	12		☒	0
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation 1501.00

Material	From	To
BROWN CLAY /GRAVEL	0	17
BLUE CLAY GRAVEL MEDIUM	17	35
BLUE CLAY W/MIXED GRAVEL	35	60

Date Started 11/21/2016 Completed 11/21/2016

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1835 Date 11/28/2016

Signed KEVIN D GILL (E-filed)

Contact Info (optional) CLOUSER DRILLING INC.

WATER SUPPLY WELL REPORT - continuation page

JOSE 59955

11/28/2016

WELL I.D. LABEL# L 124473

START CARD # 1033022

ORIGINAL LOG #

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE Dia	From	To

SEAL Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

Comments/Remarks

SHAWN PETERSON - TRAINEE